

ANNEX 6

Great Alne Parish Council – Project Progress Report

**Project Name: Coronation Copse
250 New Trees and maintenance of current copse**

Report Date: 6 July 2024

1) Project Objectives: This project will:

B maintain trees previously planted

A plan for planting of new trees at Coronation Copse and elsewhere in public spaces in Great Alne

2) Progress against Plan:

New Planting Achievements this period:

A1 Make tree list more user friendly and circulate - MK done

A2 Whereabouts of Trees, canes and plastic protectors

A5 site meeting to discuss where to plant. Louise, Lin, Maureen, Kyla held Thursday 20 June 11.00

A5 Site meeting Pay-Back co-ordinator to agree work schedule for siding central path- Kyla done

A7 Chippings Corner- Prepare description of work required by Pay-back team - MK done and delivered by Kyla

Meet with Pay-back co-ordinator to agree timescale - Kyla

Chris happy with idea of prickly hedge /chippings corner and offered help - Louise done

Current planting Achievements this period

B1 check wellbeing of current trees done 1 June, 1 July

B2 remind Tree sponsors to tend trees during half term break

B3 De-grass trees and mulch - Done by Huff Space 1 June

New Planting Actions not completed / deferred

A2 Order 200 clear spirals - Kyla

A3 Dip cane tops in acrylic paint in 6-8 colours MK WEEK BEG AUGUST 16 at Kyla's

A4 Prepare 200 cardboard circles before autumn - STARTED

A6 Recruit tree planting work force JULY for autumn planting. GAP and GA volunteers list - KYLA

GAP weekly news, no response. MK try direct approach to GAP residents already known to have experience JULY

A7 Chippings Corner - Pay Back team to clear brambles and nettles, July

Current planting Actions not completed / deferred

B1 Tree mapping/ drone photo

B2 Contact tree sponsors to enquire input wishes & perhaps set up

"Coronation Copse TLC" whats app group - Kyla

B4 Replace dead trees with similar as far as possible from 250 heeled in Kyla's garden - autumn

New Plan Activities

A7 Chippings Corner

Plant prickly hedge next to fence - Autumn

Source back board to keep chippings tidy - GK

Need more chippings autumn.

A10 Liaise with GAP Head Gardener re spaces along GA Park Footpath -

MK ask KERRI : nothing required at present.

A10 Footpath planting? Kyla and Diane meet Pay Back coordinator done. *How many plants need to be set aside for this?*

3) Actions for Next Period:

Planned actions for next period:

A9 Dedicate a tree for retiring Cllr Clarke 47 years' service

4) Risks and Issues:

Risks:

tasks not completed in sequence which potentially delays planting

Issues:

time and energy

unsuitable weather conditions for planting

water tower not completed